

Pershendetje,

2588 05/3

Uroje qe te jeni mire!

Pika 1

Ne pergjigje te pyetesorit te derguar nga ana juaj, Ujesjellesi i ri qe po ndertohet ne zonen e Himares ka patur ndryshime per shkak nga dita qe eshte projektuar ne zonen e Himares jane ndertuar shume objekte te reja, te cilat nuk jane parashikuar ne projekt dhe ne zbatim te projektit keto objekte jane shtuar per furnizim me uje.

Pika 2

Po ju bashkengjisim nje kopje te projektit per zonen e Himares.

Pika 3

Ujesjellesi i ri i Himares i cili po ndertohet ne zonen e Himares eshte ndare ne 2 Lote. Loti 1 dhe Loti 2.

Loti 1 perfshin linjen kryesore te tubacionit nga zona e burimit Lepushes deri ne Vublo(Pilur), e cila ndodhet ne fazen 75% te punimeve.

Loti 2 perfshin furnizimin me uje per zonat Himare, Borsh, Livadh, Vuno, Jal, Himare Fshat, Kudhes dhe Pilur e cila ndodhet ne fazen 82% te punimeve.

Me poshte eshte paraqitur nje tabelë me e detajuar per cfare eshte shprehur tek email-i.

Faleminderit.

Ujesjellesi Kanalizime Himare.

27 February 2024						
Network + H.C						
		BoQ (m)	Monthly Prog. (m)	Prog.up to date (m)	Complete %	Remaining
Himara	Network	32,028.00	350.00	31,600.00	98.66%	428
	House conn	19,781.00	160.00	19,580.00	98.98%	201
Livadha	Network	5,926.00		5,850.00	98.72%	76
	House conn	2,150.00		2,100.00	97.67%	50
Jala	Network	2,902.00		2,902.00	100.00%	0
	House conn	1,717.00		1,717.00	100.00%	0
Himara Fshat	Network	5,314.00		5,314.00	100.00%	0
	House conn	3,546.00		3,546.00	100.00%	0
Vuno	Network	1,162.00		0	0.00%	1,162
	House conn	670.00		0	0.00%	670
Borsh	Network	29,014.00		20,594.00	70.98%	8,420
	House conn	18,643.00		6,900.00	37.01%	11,743
Total Network+ H.C.		122,853.00	510.00	100,103.00	81.48%	22,750.00
TM						
		BoQ (m)	Monthly Prog. (m)	Prog.up to date (m)	Complete %	Remaining
Pilur	TM	2,905.00		2,400.00	82.62%	505.00
Kudhes	TM	4,107.00		3,847.00	93.67%	260.00
Himara	TM	3,677.00		3,672.00	99.86%	5.00
Vuno	TM	10,570.00		4,700.00	44.47%	5,870.00
Livadhi-Jale	TM	9,113.00	2400	8,226.00	90.27%	887.00
Total TM		30,372.00	2400	22,845.00	75.22%	7,527.00

Monthly Prog. (m) Real
3,000.00
500.00
400.00
3,900.00

Monthly Prog. (m) Real
2,400.00
2,400.00

TM+Network+H.C.					
		BoQ (m)	Prog.up to date (m)	Complete %	Remaining
Total TM+Network+H.C.	153,225.00	2,910.00	122,948.00	80.24%	30,277.00



